

# Okaloosa County News Release

7/27/2011

Kathy Newby, 850.651.7515, [knewby@co.okaloosa.fl.us](mailto:knewby@co.okaloosa.fl.us)

## **Buck Ward, Fairchild & General Bond Road Experiences Some Weather Delays**

Okaloosa County Public Works road improvements to Buck Ward Road, Fairchild Road and General Bond Road have had some weather delays. The process for these improvements is called a Full Depth Reclamation (FDR), and involves taking the existing road, adding a strengthener (in this case cement), remixing and repaving. Below is an updated schedule:

- Buck Ward Road milling is complete and asphalt is currently being laid on the roadway.
- Fairchild Roadwork began Wednesday, July 25 and should be **complete on or around July 28, at which time asphalt process begins**. Road remains open to traffic; however, delays should be expected.
- General Bond Boulevard work begins on July 29 and the road will be closed for FDR process. General Bond roadwork is expected to take eight days. Signs are posted on this road to warn travelers.

EJ Breneman is the contractor performing the work; however, if you have any questions, feel free to contact the 311 Citizens Information Line.

###